

ALVERSTOKE PARISH CENTRE
PROCUREMENT PROGRAMME

ID	Task Name	Duration	Start	Finish	Predecessors	Jul '21					Aug '21				Sep '21				Oct '21				Nov '21				Dec '21						
						28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	06				
1	PROCUREMENT	115 days	Mon 28/06/21	Fri 03/12/21																													
2	Tender Documentation	51 days	Mon 28/06/21	Mon 06/09/21																													
3	Architect	8 wks	Mon 28/06/21	Fri 20/08/21																													
4	Servcies Engineer	4 wks	Mon 12/07/21	Fri 06/08/21	3SS+2 wks																												
5	Structural Engineer	8 wks	Mon 28/06/21	Fri 20/08/21																													
6	Quantity Surveyor	3 wks	Mon 16/08/21	Fri 03/09/21	3FS-1 wk																												
7	Issue tenders	0 days	Mon 06/09/21	Mon 06/09/21	6FS+1 day																												
8	Tender	34 days	Tue 07/09/21	Fri 22/10/21																													
9	Contractor tender period	24 days	Tue 07/09/21	Fri 08/10/21	7																												
10	Tender return	0 days	Fri 08/10/21	Fri 08/10/21	9																												
11	Tender review	2 wks	Mon 11/10/21	Fri 22/10/21	10																												
12	Issue tender Report	0 days	Fri 22/10/21	Fri 22/10/21	11																												
13	Contractor Selection	30 days	Mon 25/10/21	Fri 03/12/21																													
14	PCC review	2 wks	Mon 25/10/21	Fri 05/11/21	12																												
15	Interviews	2 wks	Mon 08/11/21	Fri 19/11/21	14																												
16	Selection preferred bidder	2 wks	Mon 22/11/21	Fri 03/12/21	15																												

Project: App C Procurement Prog.mpr
Date: Tue 29/06/21

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	